Tuscaloosa VAMC – New Data Center

Geotechnical Engineering Report

July 20, 2023 | Terracon Project No. E1225227

Prepared for:

Atriax PLLC 703 Main Avenue SW Hickory, NC 28602







Facilities
Environmental
Geotechnical
Materials



2147 Riverchase Office Road Birmingham, Alabama 35244 P (205) 942-1289 **Terracon.com**

July 20, 2023

Atriax PLLC 703 Main Avenue SW Hickory, NC 28602

Attn: Mr. Justin Keener, E.I. P: (828) 315-9962 E: justin.keener@atriaxgroup.com

Re: Geotechnical Engineering Report Tuscaloosa VAMC – New Data Center 3701 Loop Road Tuscaloosa, Alabama Terracon Project No. E1225227

Dear Mr. Keener:

We have completed the scope of Geotechnical Engineering services for the above referenced project in general accordance with Terracon Proposal No. PE1225227 dated December 12, 2022. This report presents the findings of the subsurface exploration and provides geotechnical recommendations concerning earthwork and the design and construction of foundations, floor slabs and pavements for the proposed project.

We appreciate the opportunity to be of service to you on this project. If you have any questions concerning this report or if we may be of further service, please contact us.

Sincerely,

Terracon

Matthew S. McCullough, P.E.

Manager, Geotechnical Services

Bryan C. Ritenour, P.E.

Senior Engineer



Tuscaloosa VAMC – New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227

Table of Contents

Introduction	1
Project Description	1
Site Conditions	2
Geotechnical Characterization	3
Seismic Site Class	4
Geotechnical Overview	4
Earthwork	5
Demolition	5
Site Preparation	5
Subgrade Preparation	6
Excavation	6
Soil Stabilization	7
Fill Material Types	7
Fill Placement and Compaction Requirements	8
Utility Trench Backfill	
Grading and Drainage	
Earthwork Construction Considerations	10
Construction Observation and Testing	10
Shallow Foundations	11
Design Parameters – Compressive Loads	
Design Parameters – Overturning and Uplift Loads	12
Foundation Construction Considerations	13
Floor Slabs	
Floor Slab Design Parameters	14
Floor Slab Construction Considerations	15
Pavements	15
General Pavement Comments	15
Pavement Design Parameters	15
Pavement Section Thicknesses	16
Pavement Drainage	17
Pavement Maintenance	17
General Comments	18

Figures

GeoModel

Attachments

Geotechnical Engineering Report Tuscaloosa VAMC – New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227



Exploration and Testing Procedures Site Location and Exploration Plans Exploration and Laboratory Results Supporting Information

Note: This report was originally delivered in a web-based format. **Blue Bold** text in the report indicates a referenced section heading. The PDF version also includes hyperlinks which direct the reader to that section and clicking on the **Ferracon** logo will bring you back to this page. For more interactive features, please view your project online at **client.terracon.com**.

Refer to each individual Attachment for a listing of contents.



Introduction

This report presents the results of our subsurface exploration and Geotechnical Engineering services performed for the proposed Data Center which will be located at 3701 Loop Road in Tuscaloosa, Alabama. The purpose of these services was to provide information and geotechnical engineering recommendations relative to:

- Subsurface soil conditions
- Groundwater conditions
- Seismic site classification per IBC
- Site preparation and earthwork
- Loading Dock Pavements
- Foundation design and construction
- Floor slab design and construction
- Demolition Considerations

The geotechnical engineering Scope of Services for this project included the advancement of 2 test borings, laboratory testing, engineering analysis, and preparation of this report.

Drawings showing the site and boring locations are shown on the **Site Location** and **Exploration Plan**, respectively. The results of the laboratory testing performed on soil samples obtained from the site during our field exploration are included on the boring logs in the **Exploration Results** section.

Project Description

Our initial understanding of the project was provided in our proposal and was discussed during project planning. A period of collaboration has transpired since the project was initiated, and our final understanding of the project conditions is as follows:

Item	Description
Information Provided	A description of the project was provided by Mr. Justin Keener. A site topographic map and aerial photo of the approximate building location was provided by email.
Project Description	The project will consist of a new, 3500-SF data center. The existing greenhouse will be demolished.

Tuscaloosa VAMC – New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227



Item	Description		
Building Construction	12" thick reinforced concrete walls with a brick façade, 8" thick reinforced concrete slab, steel columns, and a steel roof structure		
Finished Floor Elevation	Not known. Assumed to be near the FFE of the existing greenhouse.		
Maximum Loads	 Columns: 75 kips Walls: 3-5 kips per linear foot (klf) Floor Slabs: 250 pounds per square foot (psf) live load plus 25 psf dead load 		
Grading/Slopes	Approximately 7 feet of fill is anticipated at the northeast end of site. Fill slopes of similar height are anticipated, assumed to be graded at a steepness of 3.0(H):1.0(V) or flatter. The remainder of the site is assumed within 1 to 2 feet of the finish grade with no significant slopes anticipated.		
Below-Grade Structures	None		
Free-Standing Retaining Walls	None		
Pavements	New concrete paving is anticipated at the loading dock. Anticipated truck traffic volumes were not provided. In the absence of traffic data, we have assumed that the traffic will consist of a maximum of 5 light delivery vehicles per day and up to 2 tractor-trailer trucks per day.		

Terracon should be notified if any of the above information is inconsistent with the planned construction, especially the grading limits, as modifications to our recommendations may be necessary.

Site Conditions

The following description of site conditions is derived from our site visit in association with the field exploration and our review of publicly available geologic and topographic maps.

Item	Description
Parcel Information	The project is located within the existing VAMC campus in Tuscaloosa, AL (See Site Location). The project area is in the vicinity of an existing greenhouse on the east side of campus.

Tuscaloosa VAMC – New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227



Item	Description		
	Latitude/Longitude (approximate) 33.1897° N 87.4844° W		
Existing Improvements	Existing greenhouse building to be demolished		
Current Ground Cover	Grass		
Existing Topography	The furnished topographic survey indicates elevations onsite range from about EL 416 to EL 424. Southwest of the existing greenhouse the site is relatively flat with 2 to 3 feet of relief. To the northeast of the existing greenhouse, the site slopes gently downward to the northeast with about 5 feet of relief.		

Geotechnical Characterization

We have developed a general characterization of the subsurface conditions based upon our review of the subsurface exploration, laboratory data, geologic setting and our understanding of the project. This characterization, termed GeoModel, forms the basis of our geotechnical calculations and evaluation of the site. Conditions observed at each exploration point are indicated on the individual logs. The individual logs can be found in the **Exploration Results** and the GeoModel can be found in the **Figures** attachment of this report.

As part of our analyses, we identified the following model layers within the subsurface profile. For a more detailed view of the model layer depths at each boring location, refer to the GeoModel.

Model Layer	Layer Name	General Description
1	Surface Material	Topsoil (5-7 inches thick)
2	Native Clays	Reddish-brown sandy lean clays (CL), medium stiff to very stiff
3	Native Sands	Reddish-brown to tan clayey sands (SC), loose to medium dense

The borings were advanced in the dry using a hollow stem auger drilling technique that allows short term groundwater observations to be made while drilling. Groundwater was not encountered within the maximum drilling depth at the time of our field exploration. Groundwater conditions may be different at the time of construction. Groundwater conditions may change because of seasonal variations in rainfall, runoff, and other



conditions not apparent at the time of drilling. Long-term groundwater monitoring was outside the scope of services for this project.

Seismic Site Class

The seismic design requirements for buildings and other structures are based on Seismic Design Category. Site Classification is required to determine the Seismic Design Category for a structure. The Site Classification is based on the upper 100 feet of the site profile defined by a weighted average value of either shear wave velocity, standard penetration resistance, or undrained shear strength in accordance with Section 20.4 of ASCE 7 and the International Building Code (IBC). Based on the soil/bedrock properties observed at the site and as described on the exploration logs and results, our professional opinion is for that a **Seismic Site Classification of D** be considered for the project. Subsurface explorations at this site were extended to a maximum depth of 20 feet. The site properties below the boring depth to 100 feet were estimated based on our experience and knowledge of geologic conditions of the general area. Additional deeper borings or geophysical testing may be performed to confirm the conditions below the current boring depth.

Geotechnical Overview

The site appears suitable for the proposed construction based upon geotechnical conditions encountered in the test borings, provided that the recommendations provided in this report are implemented in the design and construction phases of this project.

Beneath the surface material (5 to 7 inches of topsoil), both borings encountered native, medium stiff to very stiff lean clay (CL) overlying loose to medium dense clayey sand (SC), extending to the termination depths.

Based on the conditions encountered and estimated load-settlement relationships, the proposed structure can be supported on conventional continuous or spread footing foundations bearing on native soils, or new engineered fill. The medium stiff clays encountered near the surface at boring B-2 may require some level of improvement (i.e., undercutting or stabilization), pending the results of the Geotechnical Engineer's observation during site preparation.

The existing soils may become unstable with typical earthwork and construction traffic, especially after precipitation events. The effective drainage should be completed early in the construction sequence and maintained after construction to avoid potential issues. If possible, the grading should be performed during the warmer and drier times of the year. If grading is performed during the winter months, an increased risk for possible undercutting and replacement of unstable subgrade will persist. Additional site



preparation recommendations, including subgrade improvement and fill placement, are provided in the **Earthwork** section.

The recommendations contained in this report are based upon the results of field and laboratory testing (presented in the **Exploration Results**), engineering analyses, and our current understanding of the proposed project. The **General Comments** section provides an understanding of the report limitations.

Earthwork

Earthwork is anticipated to include demolition of the existing greenhouse, excavations, and engineered fill placement. The following sections provide recommendations for use in the preparation of specifications for the work. Recommendations include critical quality criteria, as necessary, to render the site in the state considered in our geotechnical engineering evaluation for foundations, floor slabs, and pavements.

Demolition

Construction of the data center will require demolition of the existing greenhouse. We recommend existing foundations, slabs, and utilities be removed from within the proposed building footprint and at least 5 feet beyond the outer edge of foundations.

For areas outside the proposed building footprint and foundation bearing zones, existing foundations, floor slabs, and utilities should be removed where they conflict with the proposed pavements and utilities. In such cases, existing foundations, floor slabs, and utilities should be removed to a depth of at least 2 feet below the affected utility or design pavement subgrade elevation.

Site Preparation

Prior to placing fill, the existing building should be completely removed, including all associated floor slabs and footings, along with the complete stripping of any topsoil and organics. Soft or loose soils are commonly encountered within existing utility trenches. If existing utilities are to be removed or rerouted from the site, all loose soil should be removed, and the trenches should be properly backfilled with new structural fill.

Disturbed, soft and/or wet materials that require removal and replacement should be expected resulting from the demolition of the existing slabs and foundations. Such materials could extend several feet below existing grade.



Subgrade Preparation

After demolition and site preparation as outlined above, the exposed subgrade should be densified using overlapping passes with a heavy vibratory sheepsfoot roller having a maximum static weight of 12,000 lbs. and capable of exerting a minimum impact energy of 20,000 lbs.

After densification/compaction as described above, the subgrade should be proofrolled with an adequately loaded vehicle such as a fully-loaded tandem-axle dump truck. The proofrolling should be performed under the observation of the Geotechnical Engineer or representative. Areas excessively deflecting under the proofroll should be delineated and subsequently addressed by the Geotechnical Engineer. The medium stiff clays encountered near the surface at boring B-2 may require some level of improvement (i.e., undercutting or stabilization), pending the results of the Geotechnical Engineer's observation during proofrolling. Areas excessively deflecting under the proofroll should either be removed, further densified in place, or stabilized by other methods discussed in the following sections, depending on site and weather conditions. Excessively wet or dry material should either be removed or moisture conditioned and recompacted. Compacted structural fill soils should then be placed to the proposed design grade and the moisture content and compaction of subgrade soils should be maintained until foundation or pavement construction.

Based upon the subsurface conditions determined from the geotechnical exploration, the existing fill and native soils will become unstable with typical earthwork and construction traffic, especially after precipitation events. The effective drainage should be completed early in the construction sequence and maintained after construction to avoid potential issues. If possible, the grading should be performed during the warmer and drier times of the year. If grading is performed during the winter months, an increased risk for possible undercutting and replacement of unstable subgrade will persist.

Some moisture conditioning (i.e., drying) of the existing soils should be anticipated for onsite soils to be reused as structural fill. Furthermore, soils failing the proofroll test may require additional reworking and drying to be stabilized in place, especially if earthwork is performed during the winter months.

Excavation

We anticipate that excavations for the proposed construction can be accomplished with conventional earthmoving equipment. The bottom of excavations should be thoroughly cleaned of loose soils and disturbed materials prior to backfill placement and/or construction.



Soil Stabilization

We anticipate some degree of disturbance to the subgrade after removal of the existing building, foundations, and utilities. Additionally, unstable subgrades may develop in areas subjected to repetitive construction traffic or if earthwork is performed during the wetter and cooler periods of the year. Methods of subgrade improvement, as described below, could include scarification, moisture conditioning and recompaction or removal of unstable materials. The appropriate method of improvement, if required, would be dependent on factors such as schedule, weather, the size of area to be stabilized, and the nature of the instability. More detailed recommendations can be provided during construction as the need for subgrade stabilization occurs. Performing site grading operations during warm seasons and dry periods would help reduce the amount of subgrade stabilization required.

If the exposed subgrade is unstable during proofrolling operations, it could be stabilized using one of the methods outlined below.

- Scarification and Recompaction It may be feasible to scarify, dry, and recompact the exposed soils. The success of this procedure would depend primarily upon favorable weather and sufficient time to dry the soils. Stable subgrades likely would not be achievable if the thickness of the unstable soil is greater than about 1 foot, if the unstable soil is at or near groundwater levels, or if construction is performed during a period of wet or cool weather when drying is difficult.
- Crushed Stone The use of crushed stone or crushed gravel combined with the use of high-modulus geotextiles (i.e. engineering fabric or geogrid) is a common procedure to improve subgrade stability. Typical undercut depths would be expected to range from about 12 to 18 inches below finished subgrade elevation. Prior to placing the fabric or geogrid, we recommend that all below grade construction, such as utility line installation, be completed to avoid damaging the fabric or geogrid. Equipment should not be operated above the fabric or geogrid until one full lift of crushed stone fill is placed above it. The maximum particle size of granular material placed over geotextile fabric or geogrid should not exceed 1-1/2 inches.

Further evaluation of the need and recommendations for subgrade stabilization can be provided during construction as the geotechnical conditions are exposed.

Fill Material Types

Fill required to achieve design grade should be classified as structural fill. Structural fill is material used below, or within 10 feet of structures, pavements or constructed slopes.



Reuse of On-Site Soil: Excavated on-site soil may be selectively reused as fill. Material property requirements for on-site soil for use as structural fill are noted in the table below:

Property	Structural Fill
Composition	Free of deleterious material
Maximum particle size	4 inches
Fines content	Not limited
Plasticity	Liquid Limit less than 50 Plasticity index less than 25
GeoModel Layer Expected to be Suitable ¹	2, 3

1. Based on subsurface exploration.

Imported Fill Materials: Imported fill materials should meet the following material property requirements. Regardless of its source, compacted fill should consist of approved materials that are free of organic matter and debris. Frozen material should not be used, and fill should not be placed on a frozen subgrade.

Soil Type ¹	USCS Classification	Acceptable Parameters (for Structural Fill)
Low Plasticity Cohesive	CL, CL-ML ML, SM, SC	Liquid Limit less than 50 Plasticity index less than 25
Granular	GW, GP, GM, GC, SW, SP, SM, SC	Less than 50% passing No. 200 sieve

 Structural fill should consist of approved materials free of organic matter and debris. Frozen material should not be used, and fill should not be placed on a frozen subgrade. A sample of each material type should be submitted to the Geotechnical Engineer for evaluation prior to use on this site. Additional geotechnical consultation should be provided prior to use of uniformly graded gravel on the site.

Fill Placement and Compaction Requirements

Structural fill should meet the following compaction requirements.

Tuscaloosa VAMC – New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227



Item	Structural Fill	
Maximum Lift Thickness	8 inches or less in loose thickness when heavy, self-propelled compaction equipment is used4 to 6 inches in loose thickness when hand-guided equipment (i.e. jumping jack or plate compactor) is used	
Minimum Compaction Requirements ¹	98% of max.	
Water Content Range ¹	Low plasticity cohesive: -2% to $+2\%$ of optimum Granular: -3% to $+3\%$ of optimum	

1. Maximum density and optimum water content as determined by the standard Proctor test (ASTM D 698).

Utility Trench Backfill

Any soft or unsuitable materials encountered at the bottom of utility trench excavations should be removed and replaced with structural fill or bedding material in accordance with public works specifications for the utility be supported. This recommendation is particularly applicable to utility work requiring grade control and/or in areas where subsequent grade raising could cause settlement in the subgrade supporting the utility. Trench excavation should not be conducted below a downward 1:1 projection from existing foundations without engineering review of shoring requirements and geotechnical observation during construction.

On-site materials are considered suitable for backfill of utility and pipe trenches, provided the material is free of organic matter and deleterious substances. However, material used as trench backfill should comply with the pipe manufacturer or governing municipality's requirements.

Trench backfill should be mechanically placed and compacted as discussed earlier in this report. Compaction of initial lifts should be accomplished with hand-operated tampers or other lightweight compactors. Where trenches are placed beneath slabs, footings, or pavements, the backfill should satisfy the gradation requirements of engineered fill discussed in this report. Flooding or jetting for placement and compaction of backfill is not recommended.

Grading and Drainage

All grades must provide effective drainage away from the building during and after construction and should be maintained throughout the life of the structure. Water retained next to the building can result in soil movements greater than those discussed



in this report. Greater movements can result in unacceptable differential floor slab and/or foundation movements, cracked slabs and walls, and roof leaks. In areas where hardscapes and/or paving do not abut against the structure, the roof should have gutters/drains with downspouts that discharge onto splash blocks at a distance of at least 10 feet from the building.

Exposed ground should be sloped and maintained at a minimum 5% away from the building for at least 10 feet beyond the perimeter of the building. Locally, flatter grades may be necessary to transition ADA access requirements for flatwork. After building construction and landscaping have been completed, final grades should be verified to document effective drainage has been achieved. Grades around the structure should also be periodically inspected and adjusted, as necessary, as part of the structure's maintenance program. Where paving or flatwork abuts the structure, a maintenance program should be established to effectively seal and maintain joints and prevent surface water infiltration.

Earthwork Construction Considerations

Shallow excavations for the proposed structure are anticipated to be accomplished with conventional construction equipment. Upon completion of filling and grading, care should be taken to maintain the subgrade water content prior to construction of grade-supported improvements such as floor slabs and pavements. Construction traffic over the completed subgrades should be avoided. The site should also be graded to prevent ponding of surface water on the prepared subgrades or in excavations. Water collecting over or adjacent to construction areas should be removed. If the subgrade freezes, desiccates, saturates, or is disturbed, the affected material should be removed, or the materials should be scarified, moisture conditioned, and recompacted prior to floor slab construction.

As a minimum, excavations should be performed in accordance with OSHA 29 CFR, Part 1926, Subpart P, "Excavations" and its appendices, and in accordance with any applicable local and/or state regulations.

Construction site safety is the sole responsibility of the contractor who controls the means, methods, and sequencing of construction operations. Under no circumstances shall the information provided herein be interpreted to mean Terracon is assuming responsibility for construction site safety or the contractor's activities; such responsibility shall neither be implied nor inferred.

Construction Observation and Testing

The earthwork efforts should be observed by the Geotechnical Engineer (or others under their direction). Observation should include documentation of adequate removal of



surficial materials (vegetation, topsoil), as well as proofrolling and mitigation of unsuitable areas delineated by the proofroll.

Each lift of compacted fill should be tested, evaluated, and reworked, as necessary, as recommended by the Geotechnical Engineer prior to placement of additional lifts. Each lift of fill should be tested for density and water content at a frequency of at least one test for every 2,500 square feet of compacted fill in the building areas and 5,000 square feet in pavement areas. Where not specified by local ordinance, one density and water content test should be performed for every 50 linear feet of compacted utility trench backfill and a minimum of one test performed for every 12 vertical inches of compacted backfill.

In areas of foundation excavations, the bearing subgrade should be evaluated by the Geotechnical Engineer. If unanticipated conditions are observed, the Geotechnical Engineer should prescribe mitigation options.

In addition to the documentation of the essential parameters necessary for construction, the continuation of the Geotechnical Engineer into the construction phase of the project provides the continuity to maintain the Geotechnical Engineer's evaluation of subsurface conditions, including assessing variations and associated design changes.

Shallow Foundations

If the site has been prepared in accordance with the requirements noted in **Earthwork**, the following design parameters are applicable for shallow foundations.

Design Parameters – Compressive Loads

Item	Description
Maximum Net Allowable Bearing Pressure ^{1, 2}	2,500 psf - foundations bearing on native soils, or new structural fill
Required Bearing Stratum ³	GeoModel Layers 2 or 3, or new structural fill
Minimum Foundation Dimensions	Per IBC 1809.7
Ultimate Passive Resistance ⁴ (equivalent fluid pressures)	330 pcf (cohesive backfill) 460 pcf (crushed stone)
Sliding Resistance ⁵	0.30 ultimate coefficient of friction – onsite soil or structural fill 0.35 ultimate coefficient of friction - granular material

Tuscaloosa VAMC – New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227



Item	Description
Minimum Embedment below Finished Grade ⁶	18 inches
Estimated Total Settlement from Structural Loads ²	Less than about 1 inch
Estimated Differential Settlement ^{2, 7}	About 1/2 of total settlement
1. The maximum net allowable bearing pressure is the pressure in excess of the minimum	

- 1. The maximum net allowable bearing pressure is the pressure in excess of the minimum surrounding overburden pressure at the footing base elevation. Values assume that exterior grades are no steeper than 20% within 10 feet of structure.
- Values provided are for maximum loads noted in Project Description. Additional geotechnical consultation will be necessary if higher loads are anticipated.
- Unsuitable or soft soils should be overexcavated and replaced per the recommendations presented in Earthwork.
- 4. Use of passive earth pressures require the sides of the excavation for the spread footing foundation to be nearly vertical and the concrete placed neat against these vertical faces or that the footing forms be removed and compacted structural fill be placed against the vertical footing face. Assumes no hydrostatic pressure. Apply a factor of safety of at least 1.5 when designing for lateral force resistance.
- 5. Can be used to compute sliding resistance where foundations are placed on suitable soil/materials. Frictional resistance for granular materials is dependent on the bearing pressure which may vary due to load combinations.
- Embedment necessary to minimize the effects of frost and/or seasonal water content variations. For sloping ground, maintain depth below the lowest adjacent exterior grade within 5 horizontal feet of the structure.
- 7. Differential settlements are noted for equivalent-loaded foundations and bearing elevation as measured over a span of 50 feet.

Design Parameters – Overturning and Uplift Loads

Shallow foundations subjected to overturning loads should be proportioned such that the resultant eccentricity is maintained in the center-third of the foundation (e.g., e < b/6, where b is the foundation width). This requirement is intended to keep the entire foundation area in compression during the extreme lateral/overturning load event. Foundation oversizing may be required to satisfy this condition.

Uplift resistance of spread footings can be developed from the effective weight of the footing and the overlying soils with consideration to the IBC basic load combinations.

Item	Description
Soil Moist Unit Weight	120 pcf
Soil Effective Unit Weight ¹	60 pcf

Tuscaloosa VAMC - New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227



Item

Soil weight included in uplift resistance

Soil included within the prism extending up from the top perimeter of the footing at an angle of 20 degrees from vertical to ground surface

Description


1. Effective (or buoyant) unit weight should be used for soil above the foundation level and below a water level. The high groundwater level should be used in uplift design as applicable.

Foundation Construction Considerations

As noted in **Earthwork**, the footing excavations should be evaluated under the observation of the Geotechnical Engineer. The base of all foundation excavations should be free of water and loose soil, prior to placing concrete. Concrete should be placed soon after excavating to reduce bearing soil disturbance. Care should be taken to prevent wetting or drying of the bearing materials during construction. Excessively wet or dry material or any loose/disturbed material in the bottom of the footing excavations should be removed/reconditioned before foundation concrete is placed.

Sensitive soils exposed at the surface of footing excavations may require surficial compaction with hand-held dynamic compaction equipment prior to placing structural fill, steel, and/or concrete. Should surficial compaction not be adequate, construction of a working surface consisting of either crushed stone or a lean concrete mud mat may be required prior to the placement of reinforcing steel and construction of foundations.

If unsuitable bearing soils are observed at the base of the planned footing excavation, the excavation should be extended deeper to suitable soils, and the footings could bear directly on these soils at the lower level or on lean concrete backfill placed in the excavations. The lean concrete replacement zone is illustrated on the sketch below.





Floor Slabs

Design parameters for floor slabs assume the requirements for **Earthwork** have been followed. Specific attention should be given to positive drainage away from the structure and positive drainage of the aggregate base beneath the floor slab.

Depending upon the site and weather conditions at the time of construction, unsuitable, weak, and/or loose soils may be observed at the floor slab subgrade level. These soils should be densified in place or undercut and replaced with structural fill.

Floor Slab Design Parameters

Item	Description
Floor Slab Support ¹	Minimum 4 inches base course meeting material specifications of ACI 302 Subgrade compacted to recommendations in Earthwork
Estimated Modulus of Subgrade Reaction ²	100 pounds per square inch per inch (psi/in) for point loads
1 Flaar slabs sha	id he structurally independent of building featings or walls to

- 1. Floor slabs should be structurally independent of building footings or walls to reduce the possibility of floor slab cracking caused by differential movements between the slab and foundation.
- Modulus of subgrade reaction is an estimated value based upon our experience with the subgrade condition, the requirements noted in Earthwork, and the floor slab support as noted in this table. It is provided for point loads. For large area loads the modulus of subgrade reaction would be lower.

The use of a vapor retarder should be considered beneath concrete slabs on grade covered with wood, tile, carpet, or other moisture sensitive or impervious coverings, when the project includes humidity-controlled areas, or when the slab will support equipment sensitive to moisture. When conditions warrant the use of a vapor retarder, the slab designer should refer to ACI 302 and/or ACI 360 for procedures and cautions regarding the use and placement of a vapor retarder.

Saw-cut contraction joints should be placed in the slab to help control the location and extent of cracking. For additional recommendations, refer to the ACI Design Manual. Joints or cracks should be sealed with a waterproof, non-extruding compressible compound specifically recommended for heavy duty concrete pavement and wet environments.

Where floor slabs are tied to perimeter walls or turn-down slabs to meet structural or other construction objectives, our experience indicates differential movement between



the walls and slabs will likely be observed in adjacent slab expansion joints or floor slab cracks beyond the length of the structural dowels. The Structural Engineer should account for potential differential settlement through use of sufficient control joints, appropriate reinforcing or other means.

Floor Slab Construction Considerations

Finished subgrade, within and for at least 10 feet beyond the floor slab, should be protected from traffic, rutting, or other disturbance and maintained in a relatively moist condition until floor slabs are constructed. If the subgrade should become damaged or desiccated prior to construction of floor slabs, the affected material should be removed, and structural fill should be added to replace the resulting excavation. Final conditioning of the finished subgrade should be performed immediately prior to placement of the floor slab support course.

The Geotechnical Engineer should observe the condition of the floor slab subgrades immediately prior to placement of the floor slab support course, reinforcing steel, and concrete. Attention should be paid to high traffic areas that were rutted and disturbed earlier, and to areas where backfilled trenches are located.

Pavements

General Pavement Comments

Pavement designs are provided for the traffic conditions and pavement life conditions as noted in **Project Description** and in the following sections of this report. A critical aspect of pavement performance is site preparation. Pavement designs noted in this section must be applied to the site which has been prepared as recommended in the **Earthwork** section.

Pavement Design Parameters

Traffic loading conditions have not been provided. In the absence of detailed traffic data, we have assumed that the rigid loading dock pavements will be subjected to up to 5 light delivery vehicles per day, and up to two tractor-trailer trucks per day. We have provided rigid pavement thickness design for the loading dock based upon our expectation of the quality of the subgrade as prescribed by the **Site Preparation** conditions as outlined in **Earthwork**, a subgrade maintained in a dry condition for the life of the project, and our experience with similar facilities. The subgrade in fill areas should be compacted to at least 98% of the standard Proctor maximum dry density.



A modulus of rupture of 580 psi was used in design for the concrete (based on correlations with a minimum 28-day compressive strength of 4,000 psi).

Pavement Section Thicknesses

The following table provides our estimated minimum thickness of PCC pavements.

LayerThickness (inches)1PCC 26.0Aggregate
Base4.0

Portland Cement Concrete Design

- 1. See **Project Description** for more specifics regarding traffic classifications.
- 2. All materials should meet Section 450 of the Alabama Department of Transportation (ALDOT) Standard Specifications for Highway Construction.

Areas for parking of heavy vehicles, concentrated turn areas, and start/stop maneuvers could require thicker pavement sections. Edge restraints (i.e. concrete curbs or aggregate shoulders) should be planned along curves and areas of maneuvering vehicles.

Proper joint spacing will also be required to prevent excessive slab curling and shrinkage cracking. Joints should be sealed to prevent entry of foreign material and doweled where necessary for load transfer. PCC pavement details for joint spacing, joint reinforcement, and joint sealing should be prepared in accordance with ACI 330 and ACI 325.

Where practical, we recommend early-entry cutting of crack-control joints in PCC pavements. Cutting of the concrete in its "green" state typically reduces the potential for micro-cracking of the pavements prior to the crack control joints being formed, compared to cutting the joints after the concrete has fully set. Micro-cracking of pavements may lead to crack formation in locations other than the sawed joints, and/or reduction of fatigue life of the pavement.

Openings in pavements, such as decorative landscaped areas, are sources for water infiltration into surrounding pavement systems. Water can collect in the islands and migrate into the surrounding subgrade soils thereby degrading support of the pavement. Islands with raised concrete curbs, irrigated foliage, and low permeability near-surface soils are particular areas of concern. To reduce the risk of excess water migrating into



the surrounding subgrade, the curb and gutter could be placed directly on the cohesive soil subgrade rather than on the unbound granular base course.

Pavement Drainage

Pavements should be sloped to provide rapid drainage of surface water. Water allowed to pond on or adjacent to the pavements could saturate the subgrade and contribute to premature pavement deterioration. In addition, the pavement subgrade should be graded to provide positive drainage within the granular base section.

Pavement Maintenance

The pavement sections represent minimum recommended thicknesses and, as such, periodic upkeep should be anticipated. Preventive maintenance should be planned and provided for through an on-going pavement management program. Maintenance activities are intended to slow the rate of pavement deterioration and to preserve the pavement investment. Pavement care consists of both localized (e.g., crack and joint sealing and patching) and global maintenance (e.g., surface sealing). Additional engineering consultation is recommended to determine the type and extent of a cost-effective program. Even with periodic maintenance, some movements and related cracking may still occur, and repairs may be required.

Pavement performance is affected by its surroundings. In addition to providing preventive maintenance, the civil engineer should consider the following recommendations in the design and layout of pavements:

- Final grade adjacent to paved areas should slope down from the edges at a minimum 2%.
- Subgrade and pavement surfaces should have a minimum 2% slope to promote proper surface drainage, unless flatter slopes are required for ADA compliance.
- Install joint sealant and seal cracks immediately.
- Seal all landscaped areas in or adjacent to pavements to reduce moisture migration to subgrade soils.
- Place compacted, low permeability backfill against the exterior side of curb and gutter.
- Place curb, gutter and/or sidewalk directly on cohesive subgrade soils rather than on unbound granular base course materials.

Ferracon

Tuscaloosa VAMC – New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227

General Comments

Our analysis and opinions are based upon our understanding of the project, the geotechnical conditions in the area, and the data obtained from our site exploration. Variations will occur between exploration point locations or due to the modifying effects of construction or weather. The nature and extent of such variations may not become evident until during or after construction. Terracon should be retained as the Geotechnical Engineer, where noted in this report, to provide observation and testing services during pertinent construction phases. If variations appear, we can provide further evaluation and supplemental recommendations. If variations are noted in the absence of our observation and testing services on-site, we should be immediately notified so that we can provide evaluation and supplemental recommendations.

Our Scope of Services does not include either specifically or by implication any environmental or biological (e.g., mold, fungi, bacteria) assessment of the site or identification or prevention of pollutants, hazardous materials or conditions. If the owner is concerned about the potential for such contamination or pollution, other studies should be undertaken.

Our services and any correspondence are intended for the sole benefit and exclusive use of our client for specific application to the project discussed and are accomplished in accordance with generally accepted geotechnical engineering practices with no thirdparty beneficiaries intended. Any third-party access to services or correspondence is solely for information purposes to support the services provided by Terracon to our client. Reliance upon the services and any work product is limited to our client and is not intended for third parties. Any use or reliance of the provided information by third parties is done solely at their own risk. No warranties, either express or implied, are intended or made.

Site characteristics as provided are for design purposes and not to estimate excavation cost. Any use of our report in that regard is done at the sole risk of the excavating cost estimator as there may be variations on the site that are not apparent in the data that could significantly effect excavation cost. Any parties charged with estimating excavation costs should seek their own site characterization for specific purposes to obtain the specific level of detail necessary for costing. Site safety and cost estimating including excavation support and dewatering requirements/design are the responsibility of others. Construction and site development have the potential to affect adjacent properties. Such impacts can include damages due to vibration, modification of groundwater/surface water flow during construction, foundation movement due to undermining or subsidence from excavation, as well as noise or air quality concerns. Evaluation of these items on nearby properties are commonly associated with contractor means and methods and are not addressed in this report. The owner and contractor should consider a preconstruction/precondition survey of surrounding development. If changes in the nature, design, or location of the project are planned, our conclusions and



recommendations shall not be considered valid unless we review the changes and either verify or modify our conclusions in writing.

Tuscaloosa VAMC - New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227




Figures

Contents:

GeoModel



GeoModel



This is not a cross section. This is intended to display the Geotechnical Model only. See individual logs for more detailed conditions.

Model Layer	Layer Name	General Description
1	Surface Material	Topsoil 5 to 7 inches thick
2	Native Clays	Reddish-brown Sandy Lean Clays, medium stiff to very stiff
3	Native Sands	Reddish-brown to tan Clayey Sands, loose to medium dense

Topsoil

Clayey Sand

LEGEND

NOTES:

Layering shown on this figure has been developed by the geotechnical engineer for purposes of modeling the subsurface conditions as required for the subsequent geotechnical engineering for this project. Numbers adjacent to soil column indicate depth below ground surface.

Tuscaloosa VAMC - New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227



Attachments



Exploration and Testing Procedures

Field Exploration

Number of Borings	Approximate Boring Depth (feet)	Location
2	20	Building Area

Boring Layout and Elevations: Terracon personnel provided the boring layout using existing site features. Elevations were interpolated from the site topographic survey provided. If a more precise boring layout is desired, we recommend borings be surveyed.

Subsurface Exploration Procedures: We advanced the borings with a track-mounted, rotary drill rig using continuous flight augers (solid stem and/or hollow stem, as necessary, depending on soil conditions). Four samples were obtained in the upper 10 feet of each boring and at intervals of 5 feet thereafter. In the split-barrel sampling procedure, a standard 2-inch outer diameter split-barrel sampling spoon was driven into the ground by a 140-pound automatic hammer falling a distance of 30 inches. The number of blows required to advance the sampling spoon the last 12 inches of a normal 18-inch penetration is recorded as the Standard Penetration Test (SPT) resistance value. The SPT resistance values, also referred to as N-values, are indicated on the boring logs at the test depths. For safety purposes, all borings were backfilled with auger cuttings after their completion.

We also observed the boreholes while drilling and at the completion of drilling for the presence of groundwater. The groundwater levels are shown on the attached boring logs.

The sampling depths, penetration distances, and other sampling information was recorded on the field boring logs. The samples were placed in appropriate containers and taken to our soil laboratory for testing and classification by a Geotechnical Engineer. Our exploration team prepared field boring logs as part of the drilling operations. These field logs included visual classifications of the materials observed during drilling and our interpretation of the subsurface conditions between samples. Final boring logs were prepared from the field logs. The final boring logs represent the Geotechnical Engineer's interpretation of the field logs and include modifications based on observations and tests of the samples in our laboratory.



Laboratory Testing

The project engineer reviews the field data and assigns various laboratory tests to better understand the engineering properties of the various soil and rock strata as necessary for this project. Procedural standards noted below are for reference to methodology in general. In some cases, variations to methods are applied because of local practice or professional judgment. Standards noted below include reference to other, related standards. Such references are not necessarily applicable to describe the specific test performed:

- ASTM D2216 Standard Test Methods for Laboratory Determination of Water (Moisture) Content of Soil and Rock by Mass.
- ASTM D4318 Standard Test Methods for Liquid Limit, Plastic Limit, and Plasticity Index of Soils
- ASTM D422 Standard Test Method for Particle Size Analysis of Soils.

The laboratory testing program often included examination of soil samples by an engineer. Based on the results of our field and laboratory programs, we described and classified the soil samples in accordance with the Unified Soil Classification System.

Tuscaloosa VAMC – New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227



Site Location and Exploration Plans

Contents:

Site Location Plan Exploration Plan


Note: All attachments are one page unless noted above.

Geotechnical Engineering Report Tuscaloosa VAMC – New Data Center | Tuscaloosa, Alabama

July 20, 2023 | Terracon Project No. E1225227



Site Location





Exploration Plan



Exploration and Laboratory Results

Contents:

Boring Logs (B-1 and B-2)

Note: All attachments are one page unless noted above.



Boring Log No. B-1

Model Layer	Graphic Lo	ation: See Exploration Plan th (Ft.) Elevati	on.: 421 (Ft.)	Depth (Ft.)	Water Level Observations	Sample Type	Field Test Results	Water Content (%)	Atterberg Limits LL-PL-PI	Percent Fines
1	<u>11/2</u> 0.6	TOPSOIL (7")	420.42							
		SANDY LEAN CLAY (CL), reddish-brown, stiff		_		\bigvee	3-5-7	20.3	42-17-25	69
				_		\wedge	N=12			
				_		\backslash				
				5		Å	6-5-7 N=12	18.7		
	6.0	SANDY LEAN CLAY (CL), reddish-brown, very stiff	415	-						
		SANDT LLAN CLAT (CL), Teddisir brown, very sum		_	-	X	5-8-10 N=18	19.1		
	8.5		412.5	_	-	/ \				
2		SANDY LEAN CLAY (CL), reddish-brown, stiff		_	-	X	3-6-6 N=12	18.2		
				10-	-	/ \				
				_						
				_	-	\bigvee	3-4-6	-		
				15-		Å	N=10	-		
				_	-					
				_	-					
	18.5	CLAYEY SAND (SC) , reddish-brown with tan mottling, medium d	402.5	-				_		
3	20.0		401	_	-	X	7-7-13 N=20			
	<u>, , 20.0</u>	Boring Terminated at 20 Feet	401	20-						
pro	cedures used	and Testing Procedures for a description of field and laboratory d and additional data (If any). Information for explanation of symbols and abbreviations.	Water Level Ob No water observ			ling		<u> </u>	Drill Rig D50-459 ATV	
					Driller					
No	tes	s Advancement Method Hollow stem auger				Dodd Logged by AHH				
			Abandonment Method Boring backfilled with auger cuttings upon completion.			Boring Starto 07-11-2023 Boring Comp				
	07-11-2023									



Boring Log No. B-2

Model Layer	Graphic Log	Location: See Exploration Plan Depth (Ft.)	ion.: 419 (Ft.)	Depth (Ft.)	Water Level Observations	Sample Type	Field Test Results	Water Content (%)	Atterberg Limits LL-PL-PI	Percent Fines
1	<u></u> <u>_</u>	0.4 TOPSOIL (5") SANDY LEAN CLAY (CL), reddish-brown, medium stiff	418.59							
				-	-	X	2-3-3 N=6	17.8		
				- 5	-	X	2-3-4 N=7	18.4		
2		6.0 SANDY LEAN CLAY (CL), reddish brown, stiff	413	-	-	X	3-4-5 N=9	18.1		
						X	2-3-5 N=8	16.8		
		13.5 CLAYEY SAND (SC), reddish-brown, loose	405.5	- - 15-		X	3-4-5 N=9	_		
3		18.5 CLAYEY SAND (SC), tan, medium dense	400.5		-		4-8-8	_		
		20.0 Reving Terminated at 20 Feet	399	20-		\square	N=16			
		Boring Terminated at 20 Feet		_						
pro	cedures	ation and Testing Procedures for a description of field and laboratory s used and additional data (If any). rting Information for explanation of symbols and abbreviations.	Water Level OI No water observ			ling		I	Drill Rig D50-459 ATV	
Not	Notes Advancement Method Hollow stem auger				Driller Dodd Logged by AHH					
			Abandonment Method 07-11-20 Boring backfilled with auger cuttings upon completion. Boring C			Boring Starte 07-11-2023 Boring Comp 07-11-2023				

Supporting Information

Contents:

General Notes Unified Soil Classification System

Note: All attachments are one page unless noted above.



General Notes

Standard Penetration TestWater Initially EncounteredNStandard Penetration Test Resistance (Blows/Ft.)Water Level After a Specified Period of Time(HP)Hand PenetrometerWater Level After a Specified Period of Time(T)TorvaneCave In EncounteredCave In Encountered(DCP)Dynamic Cone PenetrometerWater Level sindicated on the soil boring logs are the levels measured in the borehole at the times indicated. Groundwater level variations will occur over time. In low permeability soils, accurate determination of groundwater level observations.UCUnconfined Compressive Strength(PID)Photo-Ionization Detector(OVA)Organic Vapor Analyzer	Sampling	Water Level		Field Tests
	Standard Penetration Test	 Encountered Water Level After a Specified Period of Time Water Level After a Specified Period of Time Cave In Encountered Cave In Encountered Water levels indicated on the soil boring logs are the levels measured in the borehole at the times indicated. Groundwater level variations will occur over time. In low permeability soils, accurate determination of groundwater levels is not possible with short term 	(HP) (T) (DCP) UC (PID)	Resistance (Blows/Ft.) Hand Penetrometer Torvane Dynamic Cone Penetrometer Unconfined Compressive Strength Photo-Ionization Detector

Descriptive Soil Classification

Soil classification as noted on the soil boring logs is based Unified Soil Classification System. Where sufficient laboratory data exist to classify the soils consistent with ASTM D2487 "Classification of Soils for Engineering Purposes" this procedure is used. ASTM D2488 "Description and Identification of Soils (Visual-Manual Procedure)" is also used to classify the soils, particularly where insufficient laboratory data exist to classify the soils in accordance with ASTM D2487. In addition to USCS classification, coarse grained soils are classified on the basis of their in-place relative density, and fine-grained soils are classified on the basis of their consistency. See "Strength Terms" table below for details. The ASTM standards noted above are for reference to methodology in general. In some cases, variations to methods are applied as a result of local practice or professional judgment.

Location And Elevation Notes

Exploration point locations as shown on the Exploration Plan and as noted on the soil boring logs in the form of Latitude and Longitude are approximate. See Exploration and Testing Procedures in the report for the methods used to locate the exploration points for this project. Surface elevation data annotated with +/- indicates that no actual topographical survey was conducted to confirm the surface elevation. Instead, the surface elevation was approximately determined from topographic maps of the area.

Strength Terms								
(More than 50% reta	Coarse-Grained Soils ined on No. 200 sieve.) ndard Penetration Resistance	Consistency of Fine-Grained Soils (50% or more passing the No. 200 sieve.) Consistency determined by laboratory shear strength testing, field visual-manua procedures or standard penetration resistance						
Relative Density	Standard Penetration or N-Value (Blows/Ft.)	Consistency Unconfined Compressive Strength Qu (tsf) Standard Penetrati (Blows/Ft.)						
Very Loose	0 - 3	Very Soft	less than 0.25	0 - 1				
Loose	4 - 9	Soft	0.25 to 0.50	2 - 4				
Medium Dense	10 - 29	Medium Stiff	0.50 to 1.00	4 - 8				
Dense	30 - 50	Stiff	1.00 to 2.00	8 - 15				
Very Dense	> 50	Very Stiff	2.00 to 4.00	15 - 30				
		Hard	> 4.00	> 30				

Relevance of Exploration and Laboratory Test Results

Exploration/field results and/or laboratory test data contained within this document are intended for application to the project as described in this document. Use of such exploration/field results and/or laboratory test data should not be used independently of this document.

Tuscaloosa VAMC – New Data Center | Tuscaloosa, Alabama July 20, 2023 | Terracon Project No. E1225227

Unified Soil Classification System

Criteria for A		elaboliteation			
	Group Symbol	Group Name ^B			
	Gravels:	Clean Gravels:	Cu≥4 and 1≤Cc≤3 ^E	GW	Well-graded gravel ^F
	More than 50% of	Less than 5% fines ^c	Cu<4 and/or [Cc<1 or Cc>3.0] ^E	GP	Poorly graded gravel ^F
	coarse fraction retained on No. 4	Gravels with Fines:	Fines classify as ML or MH	GM	Silty gravel ^{F, G, H}
Coarse-Grained Soils:	sieve	More than 12% fines ^c	Fines classify as CL or CH	GC	Clayey gravel ^{F, G, H}
More than 50% retained on No. 200 sieve		Clean Sands:	Cu≥6 and 1≤Cc≤3 ^E	SW	Well-graded sand ^I
	Sands: 50% or more of coarse fraction passes No. 4 sieve	Less than 5% fines ^D	Cu<6 and/or [Cc<1 or Cc>3.0] E	SP	Poorly graded sand ${}^{\rm I}$
		Sands with Fines:	Fines classify as ML or MH	SM	Silty sand ^{G, H, I}
		More than 12% fines ^D	Fines classify as CL or CH	SC	Clayey sand ^{G, H, I}
		Inorganic:	PI > 7 and plots above "A" line J	CL	Lean clay ^{K, L, M}
	Silts and Clays:	inorganic.	PI < 4 or plots below "A" line ^J	ML	Silt ^{K, L, M}
	Liquid limit less than 50 Organic:		LL oven dried LL not dried < 0.75	OL	Organic clay ^{K, L, M, N}
Fine-Grained Soils: 50% or more passes the No. 200 sieve		organic.	LL not dried < 0.75	UL	Organic silt ^{K, L, M, O}
		Inorganic:	PI plots on or above "A" line	CH	Fat clay ^{K, L, M}
	Silts and Clays:	inorganic.	PI plots below "A" line	MH	Elastic silt ^{K, L, M}
	Liquid limit 50 or more	Organic:	LL oven dried	ОН	Organic clay ^{K, L, M, P}
		Organic:	$\frac{LL over arread}{LL not dried} < 0.75$	On	Organic silt ^{K, L, M, Q}
					-

Highly organic soils:

Primarily organic matter, dark in color, and organic odor

^A Based on the material passing the 3-inch (75-mm) sieve.
 ^B If field sample contained cobbles or boulders, or both, add "with

cobbles or boulders, or both" to group name.

- ^c Gravels with 5 to 12% fines require dual symbols: GW-GM wellgraded gravel with silt, GW-GC well-graded gravel with clay, GP-GM poorly graded gravel with silt, GP-GC poorly graded gravel with clay.
- ^P Sands with 5 to 12% fines require dual symbols: SW-SM wellgraded sand with silt, SW-SC well-graded sand with clay, SP-SM poorly graded sand with silt, SP-SC poorly graded sand with clay.

^E Cu =
$$D_{60}/D_{10}$$
 Cc = $(D_{30})^2$

D₁₀ x D₆₀

- F If soil contains \geq 15% sand, add "with sand" to group name.
- ^G If fines classify as CL-ML, use dual symbol GC-GM, or SC-SM.


- ^H If fines are organic, add "with organic fines" to group name.
- I f soil contains \geq 15% gravel, add "with gravel" to group name.
- ³ If Atterberg limits plot in shaded area, soil is a CL-ML, silty clay.

PT

^K If soil contains 15 to 29% plus No. 200, add "with sand" or

"with gravel," whichever is predominant.

- ^L If soil contains \geq 30% plus No. 200 predominantly sand, add "sandy" to group name.
- ^M If soil contains \geq 30% plus No. 200, predominantly gravel, add "gravely" to group name.
- [▶] PI ≥ 4 and plots on or above "A" line.
- PI < 4 or plots below "A" line.
- P PI plots on or above "A" line.
- ^Q PI plots below "A" line.



Criteria for Assigning Group Symbols and Group Names Using



Peat

Soil Classification